

## AHERA 6 Month Reinspection Report

School: Holy Trinity - South St Paul

Surveillance Date: \_\_\_\_\_

Building: School

HGA	Floor	Material Location	Material Description	Color	Material Type <sup>1</sup>	Quantity	Samples Collected	ACBM		Previous Conditon			Change?	Comments
						In sq ft		Positive	Assumed	Friable	Condition <sup>2</sup>	Pot Dam <sup>3</sup>		
01B	LL	Maintenance Office	Preformed Pipe insulation		TSI	60			x	Yes	ND	PD	Y N	
01A	LL	Maintenance Office	Fitting Insulation		TSI	8			x	Yes	ND	PD	Y N	
101	LL	Maintenance Office	Millboard Pipe Insulation		TSI	30			x	Yes	ND	PD	Y N	
102	LL	Maintenance Office	Millboard Fitting Insulation		TSI	6			x	Yes	ND	PD	Y N	
101	LL	S. Stairwell and storage	Millboard Pipe Insulation		TSI	80			x	Yes	ND	PD	Y N	
102	LL	S. Stairwell and storage	Millboard Fitting Insulation		TSI	35			x	Yes	ND	PD	Y N	
01B	LL	S. Stairwell and storage	Preformed Pipe insulation		TSI	12			x	Yes	ND	PD	Y N	
101	LL	Hallway to kitchen	Millboard Pipe Insulation		TSI	12			x	Yes	ND	PD	Y N	
01B	LL	Hallway to kitchen	Preformed Pipe insulation		TSI	4			x	Yes	ND	PD	Y N	
01I	LL	Boiler Room	Breaching insulation		TSI	40			x	Yes	ND	PD	Y N	
01I	LL	Boiler Room	Stack insulation		TSI	110			x	Yes	ND	PD	Y N	
101	LL	Boiler Room	Millboard Pipe Insulation		TSI	55			x	Yes	ND	PD	Y N	
10	LL	Boiler Room	Millboard Fitting Insulation		TSI	250			x	Yes	ND	PD	Y N	
01B	LL	Boiler Room	Preformed Pipe insulation		TSI	25			x	Yes	ND	PD	Y N	
01A	LL	Boiler Room	Fitting Insulation		TSI	4			x	Yes	ND	PD	Y N	
01B	LL	Fire Alarm Panel Room	Preformed Pipe insulation		TSI	5			x	Yes	ND	L	Y N	
101	LL	Fire Alarm Panel Room	Millboard Pipe Insulation		TSI	15			x	Yes	ND	L	Y N	
01B	LL	Workshop Electrical Rm	Preformed Pipe insulation		TSI	35			x	Yes	ND	L	Y N	
01A	LL	Workshop Electrical Rm	Fitting Insulation		TSI	3			x	Yes	ND	L	Y N	

## AHERA 6 Month Reinspection Report

School: Holy Trinity - South St Paul

Surveillance Date: \_\_\_\_\_

Building: School

HGA	Floor	Material Location	Material Description	Color	Material Type <sup>1</sup>	Quantity In sq ft	Samples Collected	ACBM		Previous Conditon			Change?	Comments
								Positive	Assumed	Friable	Condition <sup>2</sup>	Pot Dam <sup>3</sup>		
101	LL	Workshop Electrical Rm	Millboard Pipe Insulation		TSI	105			x	Yes	ND	L	Y N	
102	LL	Workshop Electrical Rm	Millboard Fitting Insulation		TSI	17			x	Yes	ND	L	Y N	
01B	LL	Workshop El Rm closet	Preformed Pipe insulation		TSI	10			x	Yes	ND	L	Y N	
101	LL	Workshop El Rm closet	Millboard Pipe Insulation		TSI	30			x	Yes	ND	L	Y N	
102	LL	Workshop El Rm closet	Millboard Fitting Insulation		TSI	3			x	Yes	ND	L	Y N	
01B	LL	Kitchen	Preformed Pipe insulation		TSI	30			x	Yes	ND	PD	Y N	
101	LL	Kitchen	Millboard Pipe Insulation		TSI	130			x	Yes	ND	PD	Y N	
102	LL	Kitchen	Millboard Fitting Insulation		TSI	12			x	Yes	ND	PD	Y N	
01B	LL	Kitchen closet	Preformed Pipe insulation		TSI	6			x	Yes	ND	PD	Y N	
01A	LL	Kitchen closet	Fitting Insulation		TSI	1			x	Yes	ND	PD	Y N	
101	LL	Kitchen closet	Millboard Pipe Insulation		TSI	20			x	Yes	ND	PD	Y N	
102	LL	Kitchen closet	Millboard Fitting Insulation		TSI	5			x	Yes	ND	PD	Y N	
01B	LL	Cafeteria West	Preformed Pipe insulation		TSI	145			x	Yes	ND	PD	Y N	
01A	LL	Cafeteria West	Fitting Insulation		TSI	46			x	Yes	ND	PD	Y N	
101	LL	Cafeteria West	Millboard Pipe Insulation		TSI	90			x	Yes	ND	PD	Y N	
102	LL	Cafeteria West	Millboard Fitting Insulation		TSI	5			x	Yes	ND	PD	Y N	
103	LL	Cafeteria West	Ceiling Tile - 12" x 12"		TSI	3700			x	Yes	ND	PD	Y N	
01B	LL	Cafeteria East	Preformed Pipe insulation		TSI	150			x	Yes	ND	PD	Y N	
01A	LL	Cafeteria East	Fitting Insulation		TSI	35			x	Yes	ND	PD	Y N	

## AHERA 6 Month Reinspection Report

School: Holy Trinity - South St Paul

Surveillance Date: \_\_\_\_\_

Building: School

HGA	Floor	Material Location	Material Description	Color	Material Type <sup>1</sup>	Quantity In sq ft	Samples Collected	ACBM		Previous Conditon			Change? Y N	Comments
								Positive	Assumed	Friable	Condition <sup>2</sup>	Pot Dam <sup>3</sup>		
101	LL	Cafeteria East	Millboard Pipe Insulation		TSI	210			x	Yes	ND	PD	Y N	
102	LL	Cafeteria East	Millboard Fitting Insulation		TSI	17			x	Yes	ND	PD	Y N	
103	LL	Cafeteria East	Ceiling Tile - 12" x 12"		TSI	800			x	Yes	ND	PD	Y N	
01B	LL	Stage storage East	Preformed Pipe insulation		TSI	20			x	Yes	ND	PD	Y N	
01A	LL	Stage storage East	Fitting Insulation		TSI	8			x	Yes	ND	PD	Y N	
101	LL	Stage storage East	Millboard Pipe Insulation		TSI	25			x	Yes	ND	PD	Y N	
102	LL	Stage storage East	Millboard Fitting Insulation		TSI	10			x	Yes	ND	PD	Y N	
01B	LL	Stage storage North	Preformed Pipe insulation		TSI	8			x	Yes	ND	PD	Y N	
01A	LL	Stage storage North	Fitting Insulation		TSI	2			x	Yes	ND	PD	Y N	
101	LL	Stage storage North	Millboard Pipe Insulation		TSI	16			x	Yes	ND	PD	Y N	
102	LL	Stage storage North	Millboard Fitting Insulation		TSI	6			x	Yes	ND	PD	Y N	
01B	LL	Locker room stairwell	Preformed Pipe insulation		TSI	8			x	Yes	ND	PD	Y N	
01A	LL	Locker room stairwell	Fitting Insulation		TSI	1			x	Yes	ND	PD	Y N	
101	LL	Locker room stairwell	Millboard Pipe Insulation		TSI	17			x	Yes	ND	PD	Y N	
102	LL	Locker room stairwell	Millboard Fitting Insulation		TSI	8			x	Yes	ND	PD	Y N	
01B	LL	Boys locker rm hallway	Preformed Pipe insulation		TSI	4			x	Yes	ND	PSD	Y N	riser exposed
01A	LL	Boys locker rm hallway	Fitting Insulation		TSI	8			x	Yes	ND	PD	Y N	
101	LL	Boys locker rm hallway	Millboard Pipe Insulation		TSI	20			x	Yes	ND	PD	Y N	
102	LL	Boys locker rm hallway	Millboard Fitting Insulation		TSI	2			x	Yes	ND	PD	Y N	

## AHERA 6 Month Reinspection Report

School: Holy Trinity - South St Paul

Surveillance Date: \_\_\_\_\_

Building: School

HGA	Floor	Material Location	Material Description	Color	Material Type <sup>1</sup>	Quantity In sq ft	Samples Collected	ACBM		Previous Conditon			Change?	Comments
								Positive	Assumed	Friable	Condition <sup>2</sup>	Pot Dam <sup>3</sup>		
01B	LL	Boys locker room	Preformed Pipe insulation		TSI	20			x	Yes	ND	PD	Y N	
01A	LL	Boys locker room	Fitting Insulation		TSI	2			x	Yes	ND	PD	Y N	
101	LL	Boys locker room	Millboard Pipe Insulation		TSI	70			x	Yes	ND	PD	Y N	
102	LL	Boys locker room	Millboard Fitting Insulation		TSI	12			x	Yes	ND	PD	Y N	
101	LL	Girls locker room	Millboard Pipe Insulation		TSI	36			x	Yes	ND	PD	Y N	
102	LL	Girls locker room	Millboard Fitting Insulation		TSI	8			x	Yes	ND	PD	Y N	
03A	LL	Girls locker rm entrance	Floor tile 9" x 9"	Tan/Brn	MISC	25			x	No	ND	L	Y N	
03A	LL	Stage (Gym)	Floor tile 9" x 9"	Tan/Brn	MISC	1125			x	No	ND	L	Y N	
03A	LL	Gymnasium	Floor tile 9" x 9"	Tan/Brn	MISC	3750			x	No	ND	L	Y N	
01B	LL	Gymnasium	Preformed Pipe insulation		TSI	260			x	Yes	ND	PD	Y N	
01A	LL	Gymnasium	Fitting Insulation		TSI	25			x	Yes	ND	PD	Y N	
101	LL	Gym Storage - South	Millboard Pipe Insulation		TSI	10			x	Yes	ND	PD	Y N	
102	LL	Gym Storage - South	Millboard Fitting Insulation		TSI	3			x	Yes	ND	PD	Y N	
03A	LL	Gym Office	Floor tile 9" x 9"	Tan/Brn	MISC	30			x	No	ND	L	Y N	under wood floor
03A	LL	Gym Storage - N ramp	Floor tile 9" x 9"	Tan/Brn	MISC	45			x	No	ND	L	Y N	
03A	LL	Library corridor	Floor tile 9" x 9"	Tan/Brn	MISC	250			x	No	ND	L	Y N	
20	LL	Library corridor	Acoustic Ceiling Texture		SURF	250			x	Yes	ND	L	Y N	
03A	LL	Science Lab	Floor tile 9" x 9"	Tan/Brn	MISC	850			x	No	ND	L	Y N	
101	LL	Science Lab	Millboard Pipe Insulation		TSI	8			x	Yes	ND	PD	Y N	

## AHERA 6 Month Reinspection Report

School: Holy Trinity - South St Paul

Surveillance Date: \_\_\_\_\_

Building: School

HGA	Floor	Material Location	Material Description	Color	Material Type <sup>1</sup>	Quantity In sq ft	Samples Collected	ACBM		Previous Conditon			Change? Y N	Comments
								Positive	Assumed	Friable	Condition <sup>2</sup>	Pot Dam <sup>3</sup>		
102	LL	Science Lab	Millboard Fitting Insulation		TSI	2			x	Yes	ND	PD	Y N	
20	LL	Science Lab	Acoustic Ceiling Texture		SURF	850			x	Yes	ND	L	Y N	
03A	LL	Library	Floor tile 9" x 9"	Tan/Brn	MISC	500			x	No	ND	L	Y N	Under carpet
01F	LL	Library	Fitting on fiberglass		TSI	13			x	Yes	ND	PD	Y N	
20	LL	Library	Acoustic Ceiling Texture		SURF	500			x	Yes	ND	PD	Y N	
03A	LL	Staff lounge hallway	Floor tile 9" x 9"	Tan/Brn	MISC	250			x	No	ND	L	Y N	
20	LL	Staff lounge hallway	Acoustic Ceiling Texture		SURF	250			x	Yes	ND	L	Y N	
03A	LL	Staff lounge	Floor tile 9" x 9"	Tan/Brn	MISC	500			x	No	ND	L	Y N	Under carpet
01F	LL	Staff lounge	Fitting on fiberglass		TSI	7			x	Yes	ND	PD	Y N	
20	LL	Staff lounge	Acoustic Ceiling Texture		SURF	500			x	Yes	ND	L	Y N	
03A	LL	North Stairwell	Floor tile 9" x 9"	Tan/Brn	MISC	50			x	No	ND	L	Y N	
01F	LL	North Stairwell	Fitting on fiberglass		TSI	13			x	Yes	ND	PD	Y N	
20	LL	North Stairwell	Acoustic Ceiling Texture		SURF	50			x	Yes	ND	L	Y N	
03A	LL	Band Room	Floor tile 9" x 9"	Tan/Brn	MISC	500			x	No	ND	L	Y N	Under carpet
01F	LL	Band Room	Fitting on fiberglass		TSI	24			x	Yes	ND	PD	Y N	
20	LL	Band Room	Acoustic Ceiling Texture		SURF	500			x	Yes	ND	L	Y N	
03A	1	16 - Music	Floor tile 9" x 9"	?	MISC	700			x	No	ND	L	Y N	Under carpet
03A		15 - Classroom	Floor tile 9" x 9"	?	MISC	700			x	No	ND	L	Y N	Under carpet
03A		14 - Classroom	Floor tile 9" x 9"	?	MISC	700			x	No	ND	L	Y N	Under carpet

## AHERA 6 Month Reinspection Report

School: Holy Trinity - South St Paul

Surveillance Date: \_\_\_\_\_

Building: School

HGA	Floor	Material Location	Material Description	Color	Material Type <sup>1</sup>	Quantity In sq ft	Samples Collected	ACBM		Previous Conditon			Change?	Comments
								Positive	Assumed	Friable	Condition <sup>2</sup>	Pot Dam <sup>3</sup>		
03A		13 - Classroom	Floor tile 9" x 9"	?	MISC	700			x	No	ND	L	Y N	Under carpet
03A		12 - Classroom	Floor tile 9" x 9"	?	MISC	700			x	No	ND	L	Y N	Under carpet
03E		11 - Classroom	Floor tile 9" x 9"	Gray/green	MISC	700			x	No	ND	L	Y N	
03C		10 - Classroom	Floor tile 9" x 9"	Red/tan	MISC	700			x	No	ND	L	Y N	
03A		Stairway storage near 10	Floor tile 9" x 9"	Tan/Brn	MISC	50			x	No	ND	L	Y N	
03A		Stairway storage near 9	Floor tile 9" x 9"	Tan/Brn	MISC	125			x	No	ND	L	Y N	
03A		9 - Classroom	Floor tile 9" x 9"	Tan/Green	MISC	700			x	No	ND	L	Y N	
03C		8 - Classroom	Floor tile 9" x 9"	Burgandy	MISC	550			x	No	ND	L	Y N	
03E		7 - Classroom	Floor tile 9" x 9"	Gray/green	MISC	550			x	No	ND	L	Y N	
03C		6 - Classroom	Floor tile 9" x 9"	Red/tan	MISC	550			x	No	ND	L	Y N	
03D		5 - Classroom	Floor tile 9" x 9"	Green/Tan	MISC	550			x	No	ND	L	Y N	
03B		4 - Classroom	Floor tile 9" x 9"	Brown/Tan	MISC	550			x	No	ND	L	Y N	
03D		3 - Classroom	Floor tile 9" x 9"	Green/Brn	MISC	550			x	No	ND	L	Y N	
03FD		1 - Classroom	Floor tile 9" x 9"	Green/Tan	MISC	550			x	No	ND	L	Y N	
?		Main Office	Floor tile 9" x 9"	?	MISC	300			x	No	ND	L	Y N	Under carpet

## AHERA 6 Month Reinspection Report

School: Holy Trinity - South St Paul

Surveillance Date: \_\_\_\_\_

Building: School

HGA	Floor	Material Location	Material Description	Color	Material Type <sup>1</sup>	Quantity	Samples Collected	ACBM		Previous Condition			Change?	Comments
						ln sq ft		Positive	Assumed	Friable	Condition <sup>2</sup>	Pot Dam <sup>3</sup>		

**Key:**

<sup>1</sup> **Material Type**

TSI Thermal Systems Insulation  
 SURF Surfacing  
 MISC Miscellaneous

<sup>2</sup> **Current Condition**

ND No Damage  
 D Damage  
 SD Significant Damage

<sup>3</sup> **Potential for Future Damage**

L Low  
 PD Potential for Damage  
 PSD Potential for Significant Damage

**Notes:**

Surveillance Performed by: \_\_\_\_\_

Date: \_\_\_\_\_

Signature: \_\_\_\_\_